No: CPM/RVNL/KOTA/doubling/ RVNL/Kota/SGAC&BON/FOB Const./02/9097 Dated: 08/09/2022

PERFORMANCE CERTIFICATE

(To whom so ever it may concern)

1. **Name of work:** Construction of FOB at Sogariya & Bhonra Stations in connection with commissioning of Sogariya-Bhonra section in c/w Bina-Kota doubling railway project.
2. Contract Agreement No: RVNL/Kota/SGAC&BON/FOB construction/02/
3. Name of agency- M/s Precision Engineering Corporation , Designers Engineers & Fabricators 139/c & 139/f, Light Industrial Area, Bhilai- 490026 (C.G)
4. Original contract value- INR- 2,84,61,690.40/-
5. Major key Activities executed:

S.No.	Key Activity	Unit	Original Qty.	Revised Scope	Qty. Executed
1	Fabrication, assembly & launching of steel structure in FOB	MT	230.00	325.81	325.81
2	Supply & fixing of galvanized sheet	Sqm	1323.573	1323.573	1323.573
3	Supply & fixing of polycarbonate sheet	Sqm	139.92	139.92	139.92
4	Supply & fixing of SS railing	Kg	1056.00	1056.00	1056.00

6. Date of commencement: 11.04.2019
7. Scheduled date of completion: 04.07.2019
8. Actual date of completion: 30.09.2021
9. Payment made:
   a) Work done INR: 4,32,08,660.19/-
   b) Final variation amount INR: 4,32,08,660.19/-
   c) Final Bill: Paid.

08/09/22

(Anirudh Kaushal)
Signature, Name & Designation
Address: Rail Vikas Nigam Limited
Bunglow No 116, Mala
Road Station Area Kota,
324002
Telephone:
Fax:

CHIEF PROJECT MANAGER
RAIL VIKAS NIGAM LTD. KOTA
मुख्य परियोजना प्रबन्धक
रेल विकास निगम लि. कोटा